


Monthly Status Briefing

February 2013



Pueblo Chemical Agent-Destruction Pilot Plant



Program Executive Office
Assembled Chemical Weapons Alternatives



PCAPP

Pueblo Chemical Agent-Destruction Pilot Plant

www.peoacwa.army.mil



A PARTNERSHIP FOR SAFE CHEMICAL WEAPONS DESTRUCTION

Project Background

- The Pueblo Chemical Agent-Destruction Pilot Plant (PCAPP) will safely destroy 2,611 tons of mustard agent in mortar rounds and artillery projectiles stored at the U.S. Army Pueblo Chemical Depot (PCD).
- Neutralization followed by biotreatment is the technology selected by the Department of Defense to destroy the Pueblo chemical weapons stockpile.
- The Program Executive Officer, Assembled Chemical Weapons Alternatives (ACWA), headquartered at Aberdeen Proving Ground, Maryland, is responsible for managing all aspects of the safe and environmentally sound destruction of the chemical weapons stockpiles in Colorado and Kentucky.
- The Bechtel Pueblo Team (BPT) is a partnership of Bechtel National, Inc., URS, Parsons, and Battelle Memorial Institute. The BPT functions as the systems contractor selected to design, build, systemize, pilot test, operate, and close the PCAPP.

Bechtel Pueblo Team

Systems Contractor

- Project management
- Business services
- Safety and quality



- Design/engineering
- Procurement/subcontracting
- Construction

Teaming Subcontractors



URS

- Systemization
- Pilot testing
- Operations
- Closure

PARSONS

- Process design
- Process equipment fabrication
- Support to systemization and operations



Battelle

- Environmental permitting and compliance
- Laboratory management
- Pilot testing

PCAPP
Construction Completion
December 12, 2012





- Bechtel Pueblo Team non-manual: **585**
 - Pueblo: 580
 - Pueblo County local hires: 157
 - Colorado hires (outside Pueblo County): 38
 - Other locations: 5
- Construction Workers: **63**
 - Bechtel direct-hire craft workers: 26
 - Subcontractor personnel: 37

Employment Opportunities

Hotline

(719)549-4003

Website

<http://pueblo.bechtel.com>



As of January 30, 2013,
PCAPP Project staff accomplished:

- 280 Safe Work Days*
- 1,472,764 Safe Work Hours



* Last Lost Time occurred on April 23, 2012

Step 1



Removal of Energetics

Robotic equipment removes energetics (explosives) from the weapon. The energetics will be disposed of at a permitted facility offsite.

Step 2



Removal of Mustard Agent

The inside of the weapon is remotely accessed and mustard agent is washed out with high-pressure water.

Step 3



Neutralization of Mustard Agent

The mustard agent is neutralized with caustic solution and hot water. The byproduct is called hydrolysate.

Step 4



Biotreatment

Microbes treat the hydrolysate, breaking it down into brine. The brine is separated with water being recycled back to the plant and salt cakes shipped for disposal at a permitted facility.

Step 5




Thermal Treatment and Disposal of Metal Parts

Metal Parts are heated to 1,000 degrees Fahrenheit for 15 minutes and can then be recycled.

Neutralization followed by biotreatment will be used to destroy the Colorado chemical weapons stockpile.

Pueblo Chemical Agent-Destruction Pilot Plant—Site Plan



PCAPP Site Overview



Northwestern Corner - Observation Point

- | | | | |
|----------|------------------------------------------|----------|--------------------------------------------|
| 1 | Enhanced Reconfiguration Building | 5 | Agent Filtration Area |
| 2 | Automated Guided Vehicle Corridor | 6 | Munitions Service Magazine |
| 3 | Agent Processing Building | 7 | Control and Support Building |
| 4 | Biotreatment Area | 8 | Munitions Service Magazine corridor |

As the project transitions from construction to systemization, the following systems have been turned over to the start-up group to begin the systemization process:

- Plant & Instrument Air
- Hot Process Water—Agent Processing Building (APB) Hot Process Water Tank and Heating Coil.
- Agent Collection and Neutralization System—Hydrolysate Collection and Storage—Yard
- HVAC Hot Water—Pumps and related tanks, Heat Exchangers and Outside Rack Piping
- Breathing Air—A & B Compressor/Purifier Packages, Receiver and Chiller, Bottle Filling Station
- Enhanced Reconfiguration Building (ERB) HVAC: Supply Air Handling Units/Control Room and Support Areas Ventilation System
- Steam Supply—Fuel Oil Piping, Natural Gas Piping, Amine Feed Skid, Boilers A & B and Outside Rack Steam
- ERB 480V Substation
- Steam and Condensate—APB/Biotreatment Area (BTA)/Brine Reduction System (BRS) Distribution
- Bulk Chemical Storage and Distribution—DAP, UREA and 25% caustic
- Projectile Handling and Projectile Disassembly—Projectile Mortar Disassembly systems and Related Equipment—Lines 1, 2, and 3
- Brine Reduction Belt Feed System
- Chilled Water—Chillers, Distribution to various HVAC units, recirculation units, autoclave and Off-Gas Treatment scrubber
- Decon Solution Storage and Distribution—APB



To learn more about Systemization, watch the video at
http://www.peoacwa.army.mil/info/video/systemization_yt.html

Systemization (cont.)


- Immobilized Cell Bioreactor (ICB) Feed, Biotreatment, ICB Blower and Off Gas Treatment—Modules 1/2/3/4
- Plant Air—BTA, APB and ERB Distribution
- Process Cooling Water—BRS Distribution
- Potable Water—ERB, APB and BRS
- ERB Electrical Room Ventilation System
- Munitions/Parts Monitoring-ERB
- Process Cooling Water—PCW pumps, tanks, chemical feed skids, cooling towers, BRS Distribution
- Main Sanitary Waste—Lift Stations, Waste Tank and Pumps
- Non-Essential Power Panel-Entry Control Facility (ECF)
- Critical Power Panels—ERB
- Essential Power Panel—ECF
- Water Recovery—Brine Concentrator Feed Tanks "A", "B", and "C" and BC Feed Tanks Off-Gas Treatment
- APB—Decon Solution and Distribution; Munitions Washout System (MWS) Instrument Air Distribution, Process Water Distribution, Hydraulic Power Line 1 & 2; **MWS High Pressure Wash Water Supply and Distribution; MWS Drain, Wash and Collection Line 1 & 2; Off-Gas Treatment System; Spent Decon Storage (SDS) Holding Tanks and Feed Pumps; SDS APB "A" Sumps; SDS APB "B" pumps**
- Munitions Treatment Units #1 and #1; Muniton Body Storage Building-Gravity Conveyors
- APB HVAC: Supply Air Handling Units, Battery Room Ventilation System; Cascade Ventilation System, Operator Work Station Ventilation System, APB Recirculation Units, Unit Heaters and Ventilators; **APB Electrical Room Ventilation System; APB Entry Support Area Ventilation System**
- Agent Monitoring: Agent Filtration Area; Laboratory, APB
- Control Support Building; Medical Building; Laboratory; Utility Building



To learn more about Systemization, watch the video at
http://www.peoacwa.army.mil/info/video/systemization_yt.html

*Newly added

Training Facility



The PCAPP Training Facility is now located at 4 Jetway Ct. in the Pueblo Memorial Airport Industrial Park



Boiler Steam Testing



Systemization workers test the steam for the boilers during testing of the Steam and Condensate System last month.

Control Room



Monitors are now installed in the Control Room, this is a necessary step in the process of bringing communications on line.

Hazard School Board Training



How many unsafe conditions can you find? PCAPP workers evaluate a simulated hazardous scene as part of ongoing safety training. The new Hazard School Board comes up with quarterly simulations to train employees about working safely.

Contact Information



Pueblo Chemical Stockpile Outreach Office

104 West B Street
719-546-0400

Tom Schultz

PCAPP

Public Affairs Specialist

Renee Martinez

Community Outreach Office

Sandy Romero

Bechtel Pueblo Team
Communications Manager

U.S. Army Pueblo Chemical Depot

45825 Highway 96 East
719-549-4135

Chuck Sprague

Public Affairs Officer

Ken Roque

Deputy Public Affairs Officer



Program Executive Office
Assembled Chemical Weapons Alternatives

